

RFP 3FY26 Questions #7

1. Provide locations for all Marble Thresholds and Schluter Dilex EHK installations. **We do not anticipate the need for marble thresholds. Anticipate Schluter at floor tile to wall tile transitions and at any outside tile corners.**
2. Provide wall tile Elevation Drawings for all bathrooms. **A specific tile has not been selected. However, tile is full height. Anticipate 1/3 stagger.**
3. Confirm that Tile and Resilient Base material selections are still pending so we can provide allowances. **Provide allowance.**
4. Confirm premanufactured shower floors and clarify wall finishes. **All surfaces are tile. Slope to drain.**